



Form 1069 v2018.1

T&M Request

Date: ^{WEDS} 1-24-24 Requested by: Anthony Delawder Company: Precision Pipeline

Oracle Project # V-X-3874 Task: _____ Maximo # 103094629

OC: _____ Site Address: 2744 Hurshman Rd

Project Type:

- | | | | |
|---|--|----------------------------------|---------------------------------|
| <input type="checkbox"/> System Improvement | <input type="checkbox"/> Main | <input type="checkbox"/> Service | |
| <input type="checkbox"/> Public Improvement | <input type="checkbox"/> Main | <input type="checkbox"/> Service | |
| <input type="checkbox"/> New Business | <input type="checkbox"/> Main | <input type="checkbox"/> Service | <input type="checkbox"/> Meter |
| <input type="checkbox"/> Blanket | <input type="checkbox"/> Main | <input type="checkbox"/> Service | <input type="checkbox"/> Retire |
| <input checked="" type="checkbox"/> BSCI | <input checked="" type="checkbox"/> Main | <input type="checkbox"/> Service | |
| <input type="checkbox"/> Modernization | <input type="checkbox"/> Main | <input type="checkbox"/> Service | |

*Delawder
CP 2410
V-X-3874
SNP 103094629
2023
PH 60*

Brief Description of Request:

Sealed 12" steel & Had to fix 8 spots on the 12" steel. Epoxy will not cure under 40°F Had to setup tents with a heater to keep pipe & epoxy warm enough to cure.

Contributing Factors:

Out of Scope (Describe):

Change In Scope (Describe):

Other (Describe):

Cold temps outside. Epoxy will not cure

Estimated Charge Resulting from Request (Labor Hours and Tooling):

4 Hours - 3 man crew

Did T&M Result from Change In Construction? Yes No

Did T&M Create a Change In Construction? Yes No

Approved By Jeffrey Griffin

(Operations Supervisor) Date 01/29/2024