



T&M Request

Form 1069 v2018.1

Date: 5-22-24 Requested by: John Greene Company: PPL

Oracle Project # 112272865 Task: _____ Maximo # _____

OC: FA Site Address: 51 Washington st.

Project Type:

- System Improvement Main Service
- Public Improvement Main Service
- New Business Main Service Meter
- Blanket Main Service Retire
- BSCI Main Service
- Modernization Main Service

Brief Description of Request:

Dug 16'x4' hole where all my readings were, cleaned + swapped main no leaks, bar holed to the East and standard over moved over 5' to East and had a high reading of 87.6 and had at 75.6, dug that up and found casing 6" readings were coming from casing so tried to find end of 6" casing, went down 80' and nothing, couldn't locate main any further after 85' was going to dig up more but Justin said no, and backfill everything but casing so it would vent.

Contributing Factors:

- Out of Scope (Describe):

- Change in Scope (Describe):

- Other (Describe):

Estimated Charge Resulting from Request (Labor Hours and Tooling):

9 hrs - 3 man crew

Did T&M Result from Change in Construction? Yes No

Did T&M Create a Change in Construction? Yes No

Approved By J. Wilhelm (Operations Supervisor) Date 6/13/2024

Approved By _____ (Project Engineer) Date _____